

Activity (30 September to 20 December 2019)	Duration
Pre-works:	3 days
Install 5 no. scheme boards (at Medina Way, Hunnyhill, Parkhurst Road, Forest Road and Dodnor Lane)	
Install parking restrictions on Riverway and Manners View	
Installation of variable message signs	
Phase 1: Set up site compound and storage area & B&Q roundabout works	25 days
Set up traffic management and reduce length of central island in Yarmouth Road at site accommodation entrance	
Remove vegetation in site compound and storage area	
Set up site accommodation and storage area, including lane closure on Yarmouth Road	
Undertake B&Q Roundabout widening works (Night Work)	
Undertake Dodnor Lane carriageway widening, footway realignment and ducting works	
Phase 2: Forest Road Eastbound (Part 1)	25 days
Introduce one-way restriction on Forest Road eastbound and advised diversion route westbound to allow SSE works to be implemented in parallel	
Carriageway widening on the north side, including kerbing, drainage and footway construction	
Phase 3: Site Set Up and Roundabout Clearance / Construction	35 days
Set up traffic management to allow works on the centre of St Mary's roundabout	
Remove vegetation and excavate St Mary's roundabout to proposed levels	
Construct carriageway in footprint of roundabout	
Excavation and disposal of sections of central reservation on Medina Way	
Construction of temporary crossovers for future contraflow traffic management	
Phase 4: Hospital Accommodation Works	15 days
Off-site accommodation works (Hospital parking alterations)	
Removal works lane closures etc and implement Christmas traffic management plan	